NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NC/PMC/YPD/2020-21/SB/WS

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

Dear Sir,

"FREQUENCY AND QUALITY REPORT"

Subject: Regarding Quality Report for the below mentioned work.

Name of Work: Improvements to Roads and Drains in Vinayakanagara, Kattigenahalli and Dwarakanagara Surrounding area in Ward No: 05

Item No	Description of work	Unit	Qty	No of Samples Tested	Standards
1	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size	Cum	757.20	8	Per 100 cum
2	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with	Cum	1478.92	30	Per 100 cum
3	KSRRB M2200-6. Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding	Tn	91.22	2	Per each dia

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 2nd and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT * Bangalore

AEE
EE (Project)

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NC/PMC/YPD/2020-21/SB/W5

To,
The Executive Engineer,
Project Division Yelahanak

Dear Sir,

"PMC CERTIFICATE AND INSPECTION REPORT"

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Improvements to Roads and Drains in Vinayakanagara, Kattigenahalli and Dwarakanagara Surrounding area in Ward No: 05

Item No	Description of work	Unit	Qty	Remarks
1	KSRRB 300 - Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2	Cum	5730.12	Work done upto the Billed Quantity and the Quality is Satisfactory
2	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum	Cum	757.20	Work done upto the Billed Quantity and the Quality is Satisfactory
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse	Cum	1478.92	Work done upto the Billed Quantity and the Quality is Satisfactory
4	KSRRB M2200-6. Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding wherever	Tn	91.22	Work done upto the Billed Quantity and the Quality is Satisfactory
5	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including	Sqm	3580.61	Work done upto the Billed Quantity and the Quality is Satisfactory
6	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of	Sqm	244.29	Work done upto the Billed Quantity and the Quality is Satisfactory
E1	KSRB 2-2 : Earthwork excavation by manual means for foundation of buildings, water supply and sanitary lines and electrical conduits etc, either in pits or in trenches 1.5m and	Cum	495.90	Work done upto the Billed Quantity and the Quality is Satisfactory
E2	PVC Pipes 10KG/Sqm 90mm outerdia, (Code no-3001,Sl no-885,P No-XXXIV)	M	551.00	Work done upto the Billed Quantity and the Quality is Satisfactory

Scanned by TapScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Item No	Description of work	Unit	Qty	Remarks
E3	KSRB 2-4 : Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto	Cum	495.90	Work done upto the Billed Quantity and the Quality is Satisfactory

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 2nd and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056 PHONO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner